| RESOURCE: NAME AND TYPE | LOCATION: BEGINNING STA. | LOCATION: ENDING STA. | SIDE | CONSTRUCTION ACTIVITY: | PERMITTED ACTIVITY: | CONTROLLING CRITERIA | SPECIAL PROVISIONS | COMMENTS: INCLUDING ANY PERMIT EXPIRATION DATES |
|---|---|---|---|---|---|---|---|---|
| STREAM 4 BUFFER | 130+50 | 134+35 | BOTH | BRIDGE CONSTRUCTION, HAUL ROAD, PEDESTRIAN TRAIL | ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT | MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES | N/A | ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY. |
| STREAM 4 BUFFER | 204+80 | 206+55 | BOTH | BRIDGE CONSTRUCTION | ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT | MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES | N/A | ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY. |
| STREAM #17 BUFFER | 133+50 | 135+16 | BOTH | BRIDGE CONSTRUCTION, HAUL ROAD, PEDESTRIAN TRAIL | ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT | MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES | N/A | ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY. |
| NORTH FORK PEACHTREE CREEK | 130+99 | 132+23 | BOTH | BRIDGE CONSTRUCTION, PEDESTRIAN TRAIL | ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT | MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES | N/A | ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY. |
| STREAM #16 BUFFER | 221+31 | 221+76 | BOTH | EROSION CONTROL, TEMPORARY CROSSING | ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT | MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES | N/A | ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY. |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

**RELEASED FOR CONSTRUCTION**
**FEBRUARY 28, 2012**

Archer Western Contractors

Heath & Lineback Engineers
INCORPORATED
2390 CANTON ROAD, BUILDING 200
MARIETTA, GEORGIA 30066-5393
(770)424-1668

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: INNOVATIVE PROGRAM DELIVERY

GENERAL NOTES

S.R. 400/ I-85
CONNECTOR RAMPS

DRAWING No. 4-002