P. I. NO: M004049
COUNTY: COWETA/FULTON

(MILES)

LOG	SOUTHBOUND PAIR @ I-85 OVERPASS	ROADWAY WIDTH
0.000	BEG SOUTHBOUND PAIR @ I-85; BEG DIVIDED MEDIAN; **BEG 250 FT FULL WIDTH MILLING VARIABLE DEPTH 1 ½" TO 0" FOR SMOOTH TIE IN; BEG ASPH CONC PVMT; BEG PVMT MARKINGS; REFER TO NORTHBOUND LOG MILE 3.340**	34 FT
0.047	**END 250 FT FULL WIDTH MILLING VARIABLE DEPTH (0" TO 1 1/2") FOR SMOOTH TIE IN; BEG FULL WIDTH MILLING VARIBLE DEPTH (1 1/2" TYPICAL)**	
0.117	I-85 SOUTHBOUND ON RAMP RT, CONCRETE	
0.190	BEG LT TURN LANE	46 FT
0.270	I-85 NORTHBOUND OFF RAMP RT, CONCRETE; END LT TURN LANE	40 FT
0.343	**END FULL WIDTH MILLING VARIBLE DEPTH (1 1/2" TYPICAL); BEG 400 FT FULL WIDTH MILLING VARIABLE DEPTH (1 ½" TO 0") FOR SMOOTH TIE IN**	
0.418	END SOUTHBOUND PAIR @ I-85; **END MILLING; END ASPH CONC PVMT; END PVMT MARKINGS; REFER TO NORTHBOUND LOG MILE 2.922**	