PITTMAN CONSTRUCTION CO.

Mr. Wayne Crosby
Area Manager-Engineering
AT&T Georgia
3841 Wrightsboro Road
Augusta, Ga. 30909

April 21, 2013

Re: CSSTP-0007-00(415), Washington County

Dear Mr. Crosby:

This is to advise that AT&T has exhausted all time as outlined by the approved utility adjustment schedule on the above mentioned project. No relocation work has begun and as brought out in our last project Utility Coordination Meeting, AT&T has returned this project to their design department for re-design.

Due to this project delay by AT&T, Pittman Construction hereby requests implementation of GDOT's "Escalation Process Step 1" as outlined in the Utility Accommodation Policy and Standards Manual, specifically page 4-46.

As discussed in our latest project Utility Coordination Meeting, our work will not be able to continue per our project schedule due to AT&T cable conflicts.

Sincerely yours,

Jim Rivers
Pittman Construction Company

Cc: Lynn Bean, GDOT
Matthew Sammons, GDOT
Chris Holmes, GDOT
Jeff Baker, GDOT

P: 770.922.8660 | F: 770.922.6972 | 1487 Farmer Rd. | P.O. Box 155 | Conyers, Georgia | 30012