PITTMAN
CONSTRUCTION CO.

Mr. Lynn Bean
District 2 Utilities Engineer
Georgia Department of Transportation
801 Hwy 15 S
Tennille, Ga. 31089

May 10, 2013

Re: CSSTP-0007-00(415), Washington County
Request for Escalation Step 2

Dear Mr. Bean:

I have attached the response letter from AT&T concerning utility delays experienced on the above noted project. This was written in response to my letter requesting Escalation Step 1 (also attached). We find their schedule to be unacceptable and hereby request to proceed to Escalation Step 2 for the following reasons:

1) AT&T's original relocation schedule showed 95 days for non-concurrent activities and also listed no contractor performed dependent activities. Their Notice to Proceed Date was September 19, 2012. Factoring in weekends, holidays and inclement weather, their approximate completion date was around the first of March 2013.

2) Pittman's General Notice to Proceed was issued effective March 1, 2013. Project clearing began on March 11, 2013. Drainage work and water and sewer installation began shortly thereafter. Extension of a concrete box culvert was unable to be completed due to buried fiber optic cables conflicting with the culvert wingwalls. Installation of a critical sanitary sewer crossing was stopped incomplete due to the same buried fiber optic cables. Water and sewer installation is slowed due to lack of available work areas. Grading operations along State Route 242 are stopped due to buried cables that prevent the grading of ditches.

3) AT&T relocation work began on May 6, 2013 and continues today. The estimated completion date is July 12, 2013.

In summary, Pittman has experienced and continues to experience additional costs in pursuing and completing its contracted work due to conditions that were not foreseeable at time of bid.

P: 770.922.8660 | F: 770.922.6972 | 1487 Farmer Rd. | P.O. Box 155 | Conyers, Georgia | 30012

PITTMAN
CONSTRUCTION CO.

Sincerely yours,



Jim Rivers
Pittman Construction Company

P: 770.922.8660 | F: 770.922.6972 | 1487 Farmer Rd. | P.O. Box 155 | Conyers, Georgia | 30012

at&t

Warren Geitgey
Mgr OSP Plng & Engr
Design

Bellsouth telecommunications
d.b.a ATT Georgia
3841 Wrightsboro Rd
Augusta, GA 30909

T: 706-210-8283
warren.geitgey@att.com
www.att.com

May 3, 2013

Mr. Jim Rivers
P.O. Box 155
Conyers, Georgia 30012

Re: CSSTP-0007-00(415) PI#0007415 Sandersville, GA

Dear Mr. Rivers,

I am writing in response to your letter dated April 21, 2013 received by fax on April 23, 2013. The letter stated that AT&T has exhausted their allotted construction time permitted by the approved Utility Adjustment Schedule. I have met with our construction foreman and confirmed that AT&T has received all of our fiber optic and copper cable as needed and will begin placement on May 6, 2013. We anticipate placing sufficient cable to begin splicing of the copper sections by May 13, 2013. All of our cables will be placed by June 1, 2013 and the remaining splicing, cut over and removal work will be completed by July 12, 2013.

The construction foreman or local engineer will notify you when individual sections of cable are complete and clear for your company to begin or continue work in that area.

Occasionally more time is needed to complete the cut over of special circuits due to permissions from customers. Our foreman will be attending the bi-weekly utility meetings to answer any questions you may have regarding the AT&T construction efforts and timing.

Should you have questions or concerns, please contact me directly at your convenience by email or phone as listed above.

Sincerely,

Warren Geitgey

Cc: Wayne Crosby, AT&T Area Manager
Thomas Parker, GDOT State Utilities Office
Lynn Bean, GDOT District 2 Utility Engineer
Christopher Holmes, GDOT Area Engineer (email)
Michael D. Thomas, Assistant District Utility Engineer (email)

USA Proud Sponsor of the U.S. Olympic Team

PITTMAN CONSTRUCTION CO.

Mr. Wayne Crosby
Area Manager-Engineering
AT&T Georgia
3841 Wrightsboro Road
Augusta, Ga. 30909

April 21, 2013

Re: CSSTP-0007-00(415), Washington County

Dear Mr. Crosby:

This is to advise that AT&T has exhausted all time as outlined by the approved utility adjustment schedule on the above mentioned project. No relocation work has begun and as brought out in our last project Utility Coordination Meeting, AT&T has returned this project to their design department for re-design.

Due to this project delay by AT&T, Pittman Construction hereby requests implementation of GDOT's "Escalation Process Step 1" as outlined in the Utility Accommodation Policy and Standards Manual, specifically page 4-46.

As discussed in our latest project Utility Coordination Meeting, our work will not be able to continue per our project schedule due to AT&T cable conflicts.

Sincerely yours,

Jim Rivers
Pittman Construction Company

Cc: Lynn Bean, GDOT
Matthew Sammons, GDOT
Chris Holmes, GDOT
Jeff Baker, GDOT