COUNTY	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
COLQUITT/TIFT	CSSTP-0007-00(183)	7	812

Resource Name/Type	Location Beginning STA	Location Ending STA	Side	Construction Activity	Permitted Activity	Controlling Criteria	Special Provision?	Comments including any permit expiration dates
Stream 16 Buffer	430+90	431+30	Lt	Culvert extension	Activities within 50 feet of the proposed culvert are exempt	Georgia Erosion and Sedimentation Control Act; 391-3-7-.05 GA DNR Rules for Erosion and Sedimentation Control		Roadway drainage exemption - work beyond 50 feet of the proposed culvert will require a buffer variance or written permission from EPD prior to commencement.
Historic Resource - Contributing Tree	435+26	435+26	Rt	None	N/A	AOE/12/13/11 memo		N/A
Historic Resource - Contributing Tree	436+01	436+01	Rt	None	N/A	AOE/12/13/11 memo		N/A
Historic Resource - Contributing Tree	454+76	454+76	Rt	Roadway widening	N/A	AOE/12/13/11 memo		N/A
Wtl 17/Wetland	448+30	448+70	Lt	Culvert extension	0.007 acre temporary impacts and 0.008 acres permanent impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Historic Resource - Contributing Tree	452+34	452+34	Rt	None	N/A	AOE/12/13/11 memo		N/A
PS18/Perennial Stream	549+30	549+35	Rt	Bank armor	32.2 linear feet / 0.05 acre stream impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Stream 18 Buffer	548+20	549+40	both	Culvert extension/Bank armor	Activities within 50 feet of the proposed culvert are exempt	Georgia Erosion and Sedimentation Control Act; 391-3-7-.05 GA DNR Rules for Erosion and Sedimentation Control		Roadway drainage exemption - work beyond 50 feet of the proposed culvert will require a buffer variance or written permission from EPD prior to commencement.
Migratory birds	549+30	549+35	both	Culvert extension	Refer to Special Provision 107.23	Migratory Bird Treaty Act	107.23G	Roadway drainage exemption - work beyond 50 feet of the proposed culvert will require a buffer variance or written permission from EPD prior to commencement.
Wtl 19/Wetland	547+60	549+30	Rt	Culvert extension/Bank armor	0.01 acre permanent impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Historic Resource - Dorsey Farm	567+00	577+50	Rt	None	N/A	AOE		N/A
IS22/Intermittent Stream	606+40	606+45	Rt	Culvert extension/Bank armor	19.4 linear feet / 0.0012 acre stream impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Stream 22 Buffer	606+00	606+50	Rt	Culvert extension/Bank armor	Activities within 50 feet of the proposed culvert are exempt	Georgia Erosion and Sedimentation Control Act; 391-3-7-.05 GA DNR Rules for Erosion and Sedimentation Control		Roadway drainage exemption - work beyond 50 feet of the proposed culvert will require a buffer variance or written permission from EPD prior to commencement.
Wtl23/Wetland	557+70	568+00	Rt	Culvert extension/Bank armor	0.0007 acre permanent impact	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.

Resource Name/Type	Location Beginning STA	Location Ending STA	Side	Construction Activity	Permitted Activity	Controlling Criteria	Special Provision?	Comments including any permit expiration dates
PS27/Perennial Stream	666+50	666+60	both	Culvert extension/Bank armor	51.9 linear feet / 0.007 acre stream impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Stream 27 Buffer	665+30	664+20	both	Culvert extension	Activities within 50 feet of the proposed culvert are exempt	Georgia Erosion and Sedimentation Control Act; 391-3-7-.05 GA DNR Rules for Erosion and Sedimentation Control		Roadway drainage exemption - work beyond 50 feet of the proposed culvert will require a buffer variance or written permission from EPD prior to commencement.
Migratory birds	666+50	666+60	both	Culvert extension	Refer to Special Provision 107.23	Migratory Bird Treaty Act	107.23	The Office of Environmental Services shall be contacted prior to installation of exclusionary devises. Contractor shall direct questions to the Engineer, and the Engineer shall contact Environmental Services if necessary for resolution.
Wtl28/Wetland	664+85	667+70	both	Roadway widening and culvert extension	0.16 acre temporary and 0.043 acre permanent impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
PS29/Perennial Stream	666+50	675+80	Rt	Roadway widening and culvert extension	148 linear feet / 0.016 acre stream impacts	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Stream 29 Buffer	666+50	675+50	Rt	Roadway widening and culvert extension	Activities within 50 feet of the proposed culvert are exempt; buffer variance requested for 184 linear feet / 0.12 acre of buffer impact	Georgia Erosion and Sedimentation Control Act; 391-3-7-.05 GA DNR Rules for Erosion and Sedimentation Control		Roadway drainage exemption - work beyond 50 feet of the proposed culvert and requested buffer variance impact area will require a buffer variance or written permission from EPD prior to commencement.
Wtl 30/Wetland	669+00	680+00	Rt	Roadway widening	0.22 acre temporary and 0.01 acre permanent impact	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Wtl 31/Wetland	668+40	679+25	Lt	Roadway widening and culvert extension	0.002 acre temporary and 0.023 acre permanent impact	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.
Historic Resource - Crosland Historic District	677+00	692+00	Both	Intersection improvements at Lynch Street/CR 568, Main Street/CR 567, Livingston Bridge Road/CR 567 and	N/A	AOE		N/A
PS33/Perennial Stream	737+40	737+45	Rt	Crosland-Scooterville Road	29.3 linear feet / 0.007 acre stream impact	Section 404 CWA - RPI		Permit application under review. Additional impacts other than what is shown on plans will require a permit modification or new permit prior to commencement of activity.

VOID

CWA Clean Water Act
RPI U.S. Army Corps of Engineers, Savannah District, Regional Permit 01
EPD Georgia Department of Natural Resources Environmental Protection Division
DNR Georgia Department of Natural Resources

PBS&J

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: TRAFFIC SAFETY & DESIGN

GENERAL NOTES

US 319/SR 35
COLQUITT/TIFT COUNTIES

DRAWING No. 4-04

GPLM