

Joseph, Shajan

From: Upkins, Lee
Sent: Monday, March 31, 2014 7:56 AM
To: Joseph, Shajan
Subject: FW: PI 122260, Stephens, SR 17 Roadway Improvements, Toccoa Natural Gas Agreement Modification

Please see me this morning concerning this utility issue.

Thanks

Lee Upkins
Assistant State Utilities Engineer
Department of Transportation
Office of Utilities - One Georgia Center
600 West Peachtree Street, 10th Floor
Atlanta, Georgia 30308
Office: 404-631-1354
Email: lupkins@dot.ga.gov

From: Kantner, Neil
Sent: Friday, March 28, 2014 5:02 PM
To: Upkins, Lee; Birnkammer, Jun
Cc: cory@catholicprotection.com; Mull, Harold; Voyles, Tony; jjacques@cwmatthews.com; Oliver, Robby; Pritchett,Anthony
Subject: PI 122260, Stephens, SR 17 Roadway Improvements, Toccoa Natural Gas Agreement Modification

EDS00-0545-00(037), Stephens
PI No. 122260-
SR 17/17 ALT Fm CR 24/Scott Rd to CR 190/Memorial Drive
Toccoa Natural Gas Amendment Modification

Lee, Jun

I have received a response from Jeff Jacques (CW Matthews) regarding the proposed UAS adjustment related to the Toccoa Natural Gas request for an amendment modification. CW Matthews does not concur with the request for additional time to complete the work outlined in the modification request. The total number of days requested is 42; 7days for the 4" steel gas main (450 LF), 5 days for the 2" plastic main (2,200 LF), and 30 days for the 6" main (2,750 LF). I believe the time adjustment is reasonable and appropriate for the work identified. I have requested Toccoa Natural Gas prepare a new permit, with reference to the existing permit, and submit the permit for our review/approval. I do not think the additional items of work currently would impact the construction sequence of the project. We will request the original permit be closed once the new permit is ready for approval.

I would request that an Agreement Modification be processed based on the estimate information we received from Toccoa Natural Gas. We have reviewed the estimate and concur with the cost reimbursement requested. We will forward the estimate package to your office on Monday.

Thank you. Neil

Neil A. Kantner, P.E.
District Utilities Engineer
District One - Gainesville
2505 Athens Highway
Gainesville, GA 30507
770-718-5031 Office
678-780-2349 Cell
nkantner@dot.ga.gov

The Georgia DOT spent approximately \$15 million in 2013-2014 for 135 fast-tracked projects under the Quick Response program to reduce traffic congestion and improve operations across Georgia. Quick Response projects are typically under \$200,000 on the state route system and funded from state motor fuel tax. Visit us at www.dot.ga.gov or follow us on <http://www.facebook.com/GeorgiaDOT> and <http://twitter.com/gadepthoftrans>.

Mr. Jeff Jacques
Utility Coordinator
C.W. Matthews Contracting Co., Inc

Neil Kantner:
Nathaniel O'Kelley

DCE Harold Mull ✓
ADCE Jason Dylces

D-1
A-3.

Stephens County

Tomy Voyles AE
~~Philip Duckett~~
Roger Mealor

(706) 384-7269

(AAE) (706) 384-~~2309~~
7269



April 01, 2014

via E-mail & U.S. Mail

Mr. Jeff Jacques
Utility Coordinator
C.W. Matthews Contracting Co., Inc.
Drawer 970
Marietta, GA 30061

RE: Project Number: EDS00-0545-00(037); Contract ID: 122260
County: Stephens
Toccoa Natural Gas Utility Delays – Escalation Process Step 1

Dear Mr. Jeff:

The Department reviewed and completed the Escalation Process Step 1 concerning with the issue of a possible project delay associated with the relocation of Toccoa Natural Gas's facilities on the above referenced project.

According to the information this office received from the Toccoa Natural Gas Utility and further review of their schedule, the Department concluded that the revised UAS (Utility Adjustment Schedule) is acceptable to the Department. It is the Department's position that the revised UAS is not going to impact the Contractor's Construction activities / schedule at this time and any additional time is not necessary to complete the project as outlined as per Contract.

If CWM disagrees with the Department, please follow the procedures set forth in the contract.

Please prepare and submit a detailed report:

- (a) Potential effect to the schedule
- (b) Identification of all operations
- (c) Explanation of how the revision is required to complete the project.

for REVISED WORK PLAN

*Lee reviewed
on 03/31/2014*

This is to remind CWM that when the Department advises you to follow the procedures set forth in the contract, you must follow them.

Mr. Jeff Jacques
C.W. Matthews Contracting Co., Inc.
Project Number: EDS00-0545-00(037); County: Stephens
April 01, 2014
Page 2 of 2

Sincerely,

Shajan P. Joseph, P.E.
State Utilities Construction Engineer
(404)347-0604

cc: Michael Bolden, State Utilities Engineer
Lee Upkins, Asst. State Utilities Engineer
Neil Kantner, District Utilities Engineer
Robby Oliver, State Utilities Liaison Engineer
Nathaniel O'Kelley, Asst. District Utilities Engineer
Harold Mull, District Construction Engineer
Jason Dykes, Asst. District Construction Engineer
Tony Voyles, Area Engineer
Roger Mealor, Asst. Area Engineer