STAGING NOTES

STAGE 1

- CONTRACTOR SHALL PLACE ALL TEMPORARY TRAFFIC CONTROL SIGNS AS PER MUTCD PART 6
- PLACE AND MAINTAIN ADDITIONAL WARNING SIGNS AS REQUIRED AND ALL DETOUR SIGNING IN ACCORDANCE WITH MUTCD.
- CONTRACTOR IS TO INSTALL AND MAINTAIN THE DETOUR SIGNING.

STAGE 1: US 280/SR 30

- INSTALL TEMPORARY PAVEMENT FROM 55+50 TO 76+00.
- REMOVE EXISTING STRIPING AND PAVEMENT MARKINGS FROM STA 55+50 TO STA 60+00 AS NECESSARY.
- INSTALL TEMP STRIPING FOR CHANNELIZATION AND INSTALL TEMPORARY BARRIER FROM 62+50 TO 71+00.
- SHIFT TRAFFIC ONTO TEMPORARY PAVEMENT AND BUILD LEFT OF TEMPORARY BARRIER FROM 61+50 TO 73+00
- CONTRACTOR TO MAINTAIN TRAFFIC AND DRIVEWAY ACCESS AT ALL TIMES.
- CONSTRUCT ROADWAY DRAINAGE DITCH ON LEFT SIDE (SEE PLANS FOR LOCATION).

STAGE 1: US 441/319/SR 31

- CONTRACTOR TO MAINTAIN TRAFFIC ON EXISTING US 441/319/ SR 31
- CONSTRUCT ROADWAY FROM STA. 10+00 TO STA. 20+00
- CONSTRUCTION OF NEW BRIDGE
- CONSTRUCT ROADWAY DRAINAGE DITCH ON LEFT AND RIGHT SIDE CONCURRENTLY WITH ROADWAY (SEE PLANS FOR LOCATION).
- PRIOR TO STAGE 2, BUILD TEMPORARY GRAVEL ROAD TO MAINTAIN ACCESS TO CR 186.

STAGE 2: US 280/SR 30

- IMPLEMENT DETOUR ROUTE.
- CONTRACTOR TO MAIN TRAFFIC AND CONSTRUCT LEFT OF BASELINE FROM 55+00 TO 61+50 UNDER TRAFFIC.
- SHIFT TRAFFIC FROM RIGHT OF BASELINE TO LEFT OF BASELINE AND CONSTRUCT FROM STA. 55+00 TO 73+00.
- CONSTRUCT US 280 AND ROADWAY DITCH CONCURRENTLY AS NECESSARY.
- CONTRACTOR TO MAINTAIN TRAFFIC AND DRIVEWAY ACCESS AT ALL TIMES.

STAGE 2: US 441/319/SR 31 & CR 186

- IMPLEMENT DETOUR ROUTE.
- CONSTRUCT TEMPORARY GRAVEL ROAD AND SHIFT TRAFFIC GOING TO CR 186 ONTO IT.
- CONSTRUCT ROADWAY US 441/US 319/SR31 FROM STA. 20+00 TO 29+00 AND CR 186.
- CONTRACTOR TO MAINTAIN ACCESS TO CR 186 AT ALL TIMES.
- CONSTRUCT ROADWAY DRAINAGE DITCH ON LEFT SIDE (SEE PLANS FOR LOCATION).
- REMOVE TEMPORARY ASPHALT AFTER COMPLETION OF US 441/US 319/SR31 AND ASPHALT LANE.

STAGING LEGEND

PAVEMENT REMOVAL

TEMP CONSTRUCTION PAVEMENT

PERMANENT CONSTRUCTION

OPEN LANES OF TRAFFIC

GEORGIA
DEPARTMENT OF TRANSPORTATION